

~~CONFIDENTIAL~~ - *not*
5-1-4

Office Memorandum • UNITED STATES GOVERNMENT

TO : Chief, Records Management Staff

DATE: 23 April 1958

FROM : Chief, Real Estate & Construction Division, OL

SUBJECT: Date of Completion of Addition to Records Center

Your Memo to C/RECD dtd 23 April 1958 subject same

1. In response to the reference inquiry as to the completion date of the addition to the Storage Building, the present information we have indicates its construction work will be completed on or about June 1, 1958. This date is based upon the contractor's estimate of completing the construction work by mid-May and the burglar alarm system installation accomplished during the last week in May.

2. As to the occupancy of this building, it is pointed out that its walls are still very wet, creating a high humidity and dampness factor, which you realize is not conducive to paper storage. The A.C. fans are running during each work day and is removing this dampness slowly. Whether this dampness is reduced sufficiently by June 1, 1958, to allow storage of your materials within these walls is problematical and should be a factor to be considered in your determination of a date for occupancy.

25X1



~~CONFIDENTIAL~~